

OFFICIAL

Finance and Audit Scrutiny Committee

11th September, 2019

Enquiries from Elected Members

Item 2 -

Investment Programme
ES Page 16

Question 1

Councillor Kane asked about modular extensions in Schools and it was agreed a detailed breakdown would be provided.

Answer

Current Primary School

Blackfriars	2no. Modular Classrooms
Crookston	2no. Modular Classrooms
Dalmarnock	6no. Modular Classrooms & Dining Hall
Govan Road	
Campus	2no. Modular Classrooms
Kelvindale	2no. Modular Classrooms
St Bernard's	2no. Modular Classrooms
St Constantine's	4no. Modular Classrooms
St Francis	2no. Modular Classrooms
St George's	2no. Modular Classrooms
St Mirin's	6no. Modular Classrooms
St Thomas	2no. Modular Classrooms
Wallacewell	6no. Modular Classrooms
Scotstoun	Dining Hall and Kitchen (temp)
Kingspark	Dining Hall, Kitchen & Changing
Wellshot	Dining hall and Kitchen
Croftfoot	2no. Classrooms

Upcoming Primary School Installations

St Mary's	2no. Modular Classrooms
St Francis	2no. Modular Classrooms
Our Lady of Peace	2no. Modular Classrooms
Caledonia	2no. Modular Classrooms

Early Years

Carmyle	Nursery
Green Trees	Extension to main building
Westercraigs	Nursery

OFFICIAL

<u>NS Page 23</u> Question 2	Councillor Kane asked about Shieldhall overpass being noted as complete and it was agreed an update would be provided on next steps for the project.
Answer	An external consultant has been engaged and has recently completed a three dimensional finite element structural assessment of the overpass and concluded that the supports can be repaired rather than replaced. A Feasibility Report is underway which will estimate the costs for this option which will be substantially below original costs of circa £14m+ and will be less disruptive to both motorists and the local community. Once this report is submitted, (due by Nov 19) a new request for Capital Funding will commence.

This paper will be considered at the start of the committee agenda however requests for clarification on the answers can be made via the committee clerk in advance of the committee meeting.

OFFICIAL