

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
5	2/8/21-3/8/21	Shakespeare Street	Garrioch Road	Maryhill Road	LINING COMPLETE (review 2 bays at bin store)
		Stratford Street	Shakespeare Street	Entire Length	LINING COMPLETE
6	04/08/2021	Shanks Street	Entire	Length	LINING COMPLETE
		Shortridge Street	Entire	Length	LINING COMPLETE
		Malloch Street	Entire	Length	LINING COMPLETE
7	05/08/2021	Hathaway Street	Shakespeare Street	Avenuepark Street	LINING COMPLETE
		Hathaway Lane			LINING COMPLETE
8	06/08/2021	Avenuepark Street	Maryhill Road	Hotspur Street	LINING COMPLETE
9	9/8/21-10/8/21	Oran Street	Entire	Length	LINING COMPLETE
		Oran Gardens	Entire	Length	LINING COMPLETE
		Oran Gate	Entire	Length	LINING COMPLETE
		Oran Place	Entire	Length	LINING COMPLETE
10	11/8/21-12/8/21	Northumberland Street	Hotspur Street	Kelbourne Street	LINING COMPLETE
		Kelbourne Street	Northumberland Street	Queen Margaret Drive	Substantially complete (2 bays outstanding)
11	13/08/2021	Sanda Street	Hotspur Street	Clouston Street	16 bays outstanding
12	16/08/2021	Mingarry Street	Hotspur Street	Clouston Street	LINING COMPLETE
13	17/08/2021	Kirklee Road	Wyndham Street	Kelvin Drive	Substantially Complete (2xEV bays outstanding)
		Garrioch Road	Hotspur Street	Clouston Street	LINING COMPLETE
14	18/8/21-19/8/21	Clouston Street	Garrioch Road	Queen Margaret Drive	LINING COMPLETE
15	20/8/21 & 23/8/21-24/8/21	Kelvin Drive	Entire	Length	LINING COMPLETE
		Botanic Crescent	Entire	Length	LINING COMPLETE
16	25/8/21-26/8/21	Oban Drive	Queen Margaret Drive	Fergus Drive	LINING COMPLETE
17	27/8/21 & 30/8/21	Kelvinside Drive	Entire	Length	LINING COMPLETE
		Kelvinside Gardens East	Entire	Length	LINING COMPLETE

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
18	31/8/21-2/9/21	Kelvinside Gardens	Wilton Street	Kelvinside Gardens East	LINING COMPLETE
		Wilton Court	Entire	Length	LINING COMPLETE
		Oban Court	Entire	Length	LINING COMPLETE
19	3/9/21 & 6/9/21-8/9/21	Fergus Drive	Queen Margaret Drive	Kelvinside Gardens East	LINING COMPLETE
		Fergus Court	Entire	Length	Full Lining Required
		Clouston Court	Entire	Length	LINING COMPLETE
		Queen Margaret Court	Entire	Length	Full Lining Required
20	09/09/2021	Wilton Street	Queen Margaret Drive	259 Wilton Street	Full Lining Required
21	10/09/2021	Wilton Street	259 Wilton Street	Jedburgh Gardens	Full Lining Required
22	13/09/2021	Lothian Gardens	Entire	Length	LINING COMPLETE
		Dryburgh Gardens	Entire	Length	LINING COMPLETE
23	14/09/2021	Wilton Street	Jedburgh Gardens	119 Wilton Street	Full Lining Required
24	15/09/2021	Jedburgh Gardens	Entire	Length	LINING COMPLETE
		Melrose Gardens	Entire	Length	LINING COMPLETE
25	16/9/21-17/9/21	Wilton Street	119 Wilton Street	Kirkland Street	36 bays outstanding
26	20/9/21-21/9/21	Lyndhurst Gardens	Wilton Street	Dalmally Street	LINING COMPLETE
		Wilton Drive	Wilton Street	Dalmally Street	LINING COMPLETE
		Braeside Street	Maryhill Road	Dalmally Street	Substantially complete (1 bay outstanding)
27	22/09/2021	Dunard Street	Entire	Length	LINING COMPLETE
28	23/09/2021	Kirkland Street	Maryhill Road	Dalmally Street	Full Lining Required
		Bonawe Street	Entire	Length	Full Lining Required
29	28/09/2021	Kirkland Street	Dalmally Street	Raeberry Street	Full Lining Required
		Wilton Street	Kirkland Street	Eastern Extremity	LINING COMPLETE
30	29/09/2021	Dalmally Street	Entire	Length	8 bays outstanding
		Simpson Street	Entire	Length	LINING COMPLETE

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
31	30/09/2021	Queen Margaret Road	Entire	Length	Full Lining Required
		Kelvinside Terrace South	Entire	Length	Full Lining Required
		Kelvinside Terrace West	Kelvinside Terrace South	Wilton Street	Full Lining Required
32	01/10/2021	Doone Quadrant	Entire	Length	Substantially complete (1 bay outstanding)
33	04/10/2021	Doone Gardens	Belmont Street	Entire Length	Full Lining Required
		Striven Gardens	Belmont Street	4 Striven Gardens	Full Lining Required
34	05/10/2021	Belmont Street	Wilton Street	South of the bridge	Full Lining Required
35	06/10/2021	Striven Gardens	4 Striven Gardens	Raeberry Street	Full Lining Required
		Yarrow Gardens	Striven Gardens	Wilton Street	Full Lining Required
36	07/10/2021	Garriochmill Road	Belmont Street	Henderson Street	Full Lining Required
37	08/10/2021	Tillie Street	South Woodside Road	Entire Length	Full Lining Required
		Jardine Street	Garriochmill Road	Tillie Street	Full Lining Required
38	11/10/21-12/10/21	Raeberry Street	Maryhill Road	Garriochmill Road	Substantially complete (3 bays outstanding)
39	TBC	Mount Street	Raeberry Street	North Woodside Road	Full Lining Required
40	TBC	Henderson Street	Entire	Length	Full Lining Required
		Dick Street	Entire	Length	Full Lining Required
PROGRAMME RECOMMENCEMENT					
w/c 22/11/21					
41	22/11/21-24/11/21	Doncaster Street	Garscube Road	Unnamed Access Road	Lining Complete
		Unnamed Access Road	Doncaster Street	Hinshaw Street	Lining Complete
42	22/11/21-24/11/21	Hinshaw Street	Garscube Road	Maryhill Road	Lining Complete
		Doncaster Street	Hinshaw Street	Southern Extremity	Lining Complete
		Maltbarns Street	Trossachs Street	Hinshaw Street	Lining Complete
43	24/11/21-26/11/21	Doncaster Street	Trossachs Street	Northern Extremity	Lining Complete
		Trossachs Court	Trossachs Street	Entire Length	Lining Complete
		Trossachs Street	Entire	Length	Lining Complete

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
44	24/11/21-26/11/21	Ancroft Street	Trossachs Street	Hopehill Road	Lining Complete
		Nansen Street	Garscube Road	Ancroft Street	Lining Complete
w/c 6/12/21					
45	6/12/21-8/12/21	Hopehill Road	Garscube Road	Western Extremity	Lining Complete
46	6/12/21-8/12/21	Callandar Street	Hopehill Road	Barr Street	Lining Complete
		Barr Street	Garscube Road	Callander Street	Lining Complete
47	8/12/21-10/12/21	Cedar Street	Grovepark Street	Entire Length	Lining Complete
		Torridon Court	Cedar Street	Entire Length	Lining Complete
		Katrine Court	Cedar Street	Entire Length	Lining Complete
48	8/12/21-10/12/21	Cedar Court	Cedar Street	Entire Length	Lining Complete
w/c 13/12/21					
49	13/12/21-15/12/21	Grovepark Street	Garscube Road	Hopehill Road	Lining Complete
		Grovepark Court	Grovepark Street	Entire Length	Lining Complete
50	13/12/21-15/12/21	Hopehill Road	Maryhill Road	Eastern Extremity	Lining Complete
		Hopehill Gardens	Hopehill Road	Entire Length	Lining Complete
56	15/12/21-17/12/21	Sanda Street	Hotspur Street	Clouston Street	Lining Complete
2022					
w/c 17/01/22					
1	17/01/22-19/01/22	Garrioch Quadrant	Garrioch Road	Garrioch Drive	Issue with installed bays - reprogrammed to rectify
2	17/01/22-19/01/22	Garrioch Drive	Garrioch Quadrant	Garrioch Road	Issue with installed bays - reprogrammed to rectify
		Garrioch Crescent	Garrioch Road	Garrioch Drivr	Issue with installed bays - reprogrammed to rectify
3	19/01/22-21/01/22	Garrioch Road	Contin Place	Shakespeare Street	Lining complete
4	19/01/22-21/01/22	Amisfield Street	Stratford Street	Shakespeare Street	Lining complete
		Stratford Street	Garrioch Road	Entire Length	Lining complete

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
w/c 24/01/22					
23	24/01/22-26/01/22	Wilton Street	Jedburgh Gardens	119 Wilton Street	Lining complete
25	24/01/22-26/01/22	Wilton Street	119 Wilton Street	Kirkland Street	Lining complete
28	26/01/22-28/01/22	Kirkland Street	Maryhill Road	Dalmally Street	Lining complete
		Bonawe Street	Entire	Length	Lining complete
29	26/01/22-28/01/22	Kirkland Street	Dalmally Street	Raeberry Street	Lining complete
		Wilton Street	Kirkland Street	Eastern Extremity	LINING COMPLETE
30	26/01/22-28/01/22	Dalmally Street	Entire	Length	Lining complete
		Simpson Street	Entire	Length	LINING COMPLETE
w/c 31/01/22					
31	31/01/22-02/02/22	Queen Margaret Road	Entire	Length	Lining
		Kelvinside Terrace South	Entire	Length	Parking bays incomplete due to road geometry. Review planned
		Kelvinside Terrace West	Kelvinside Terrace South	Wilton Street	Lining complete. Review planned
33	02/02/22-04/02/22	Doune Gardens	Belmont Street	Entire Length	Substantially complete (Bays outstanding)
		Striven Gardens	Belmont Street	4 Striven Gardens	Lining complete
34	02/02/22-04/02/22	Belmont Street	Wilton Street	South of the bridge	Lining complete
w/c 07/02/22					
35	07/02/22-09/02/22	Striven Gardens	4 Striven Gardens	Raeberry Street	Lining complete
		Yarrow Gardens	Striven Gardens	Wilton Street	Lining complete
36		Garriochmill Road	Belmont Street	Jardine Street	Lining complete
36	09/02/22-11/02/22	Garriochmill Road	Jardine Street	Henderson Street	2 bays outstanding due to muddy debris on road
37		Tillie Street	South Woodside Road	Entire Length	Lining complete
		Jardine Street	Garriochmill Road	Tillie Street	Lining complete

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
w/c 14/02/22					
39	14/02/22-16/02/22	Mount Street	Raeberry Street	North Woodside Road	Lining complete
40	14/02/22-16/02/22	Henderson Street	Entire	Length	Lining complete
		Dick Street	Entire	Length	Lining complete
55	16/02/22-18/02/22	Fergus Court	Entire	Length	Lining complete
		Queen Margaret Court	Entire	Length	Lining complete
		Wilton Street	Queen Margaret Drive	259 Wilton Street	Lining complete
w/c 21/02/22					
51	21/02/22-23/02/22	Queen Margaret Drive (west side)	Maryhill Road	Hamilton Drive	POSTPONED (new date tbc)
51	23/02/22-25/02/22	Queen Margaret Drive (east side)	Maryhill Road	Hamilton Drive	POSTPONED (new date tbc)
		Kelvinside Avenue	Queen Margaret Drive	Entire Length	POSTPONED (new date tbc)
w/c 28/02/22					
52	28/02/22-02/03/22	Hotspur Street (south side)	Garrioch Road	Queen Margaret Drive	Lining Complete
52	02/03/22-04/03/22	Hotspur Street (north side)	Garrioch Road	Queen Margaret Drive	Lining complete
		Avenuepark Street	Oran Street	Southern Extremity	LINING COMPLETE
w/c 07/03/22					
1	07/02/22-08/02/22	Garrioch Quadrant	Garrioch Road	Garrioch Drive	Issue with installed bays - reprogrammed to rectify
2		Garrioch Drive	Garrioch Crescent	Garrioch Quadrant	Issue with installed bays - reprogrammed to rectify
2	09/02/22-10/02/22	Garrioch Drive	Garrioch Road	Garrioch Crescent	Issue with installed bays - reprogrammed to rectify
		Garrioch Crescent	Garrioch Road	Garrioch Drive	Issue with installed bays - reprogrammed to rectify
w/c 14/03/22					
21	14/03/2021 - 17/03/22	Wilton Street	259 Wilton Street	Jedburgh Gardens	Full Lining Required

NORTH KELVIN AND NORTH WOODSIDE (TRAFFIC MANAGEMENT AND PARKING CONTROLS)

ROAD CLOSURES TIMETABLE - 4 MARCH 2021

Road closures/ Temporary Traffic Regulation Orders (TTRO's) will be in place 8am to 4pm on dates shown

Closure	Date	Road Name	Between	And	Update
TBC					
51	TBC	Queen Margaret Drive (west side)	Maryhill Road	Hamilton Drive	POSTPONED (new date tbc)
51	TBC	Queen Margaret Drive (east side)	Maryhill Road	Hamilton Drive	POSTPONED (new date tbc)
		Kelvinside Avenue	Queen Margaret Drive	Entire Length	POSTPONED (new date tbc)
OTHER SNAGGING					
5	TBC	Shakespeare Street	Garrioch Road	Maryhill Road	LINING COMPLETE (review 2 bays at bin store)
		Stratford Street	Shakespeare Street	Entire Length	LINING COMPLETE
10	TBC	Northumberland Street	Hotspur Street	Kelbourne Street	LINING COMPLETE
		Kelbourne Street	Northumberland Street	Queen Margaret Drive	Substantially complete (2 bays outstanding)
13	TBC	Kirklee Road	Wyndham Street	Kelvin Drive	Substantially Complete (2xEV bays outstanding)
		Garrioch Road	Hotspur Street	Clouston Street	LINING COMPLETE
26	TBC	Lyndhurst Gardens	Wilton Street	Dalmally Street	LINING COMPLETE
		Wilton Drive	Wilton Street	Dalmally Street	LINING COMPLETE
		Braeside Street	Maryhill Road	Dalmally Street	Substantially complete (1 bay outstanding)
32	TBC	Doone Quadrant	Entire	Length	Substantially complete (1 bay outstanding)
38	TBC	Raeberry Street	Maryhill Road	Garriochmill Road	Substantially complete (3 bays outstanding)
31	TBC	Queen Margaret Road	Entire	Length	Lining complete. Review planned
		Kelvinside Terrace South	Entire	Length	Parking bays incomplete due to road geometry. Review planned
		Kelvinside Terrace West	Kelvinside Terrace South	Wilton Street	Lining complete. Review planned
33	TBC	Doone Gardens	Belmont Street	Entire Length	Substantially complete. (Bays outstanding)
		Striven Gardens	Belmont Street	4 Striven Gardens	Lining complete
36	TBC	Garriochmill Road	Jardine Street	Henderson Street	2 bays outstanding due to muddy debris on road
37		Fillie Street	South Woodside Road	Entire Length	Lining complete
		Jardine Street	Garriochmill Road	Fillie Street	Lining complete